

Construction Summary



- Forming and rebar is in progress for the initial phase of the ground floor.
- Site servicing work remained stalled at month-end, waiting for Toronto Hydro & Enbridge to provide a schedule to complete their necessary work.
- Regular deliveries of rebar and concrete were made to the site.

January 1, 2022



January 31, 2022



Construction Highlights as of January 31st, 2021

Concrete forming and pouring for verticals and slabs continued through the month: the P1A concrete slab was completed in January. Forming work and rebar installation for the ground floor got underway. At month-end site servicing work by Toronto Hydro and Enbridge remained incomplete, including power connections, necessitating the retention of the on-site generator. Given that servicing work remained incomplete, the installation of hoardings and overhead protection along Lombard remained on-hold.

We held our January Construction Liaison Meeting on January 20th at 3 pm via Zoom.

February 2022 Construction Outlook

The main project work in February will be the forming and pouring of the ground floor. Given that the ground floor is a weight bearing transfer floor, there will be more concrete and rebar than a typical floor, and this will entail some extended deliveries at the start of the workday along some short-term traffic implications for Lombard Street beside the site entrance. Additional traffic control staff and Paid Duty Police officers will be engaged to assist with this: details of timing and specific dates will be provided at <https://thesaintconstruction.info>. NOTE we will hold our February Construction Liaison meeting on Thursday, February 24th at 3 pm. If you would like an invitation to the meeting please email us at: contact@thesaintconstruction.info