

## Construction Summary



- Work progressed on the vertical columns rising from the ground floor slab.
- The construction schedule was set back in May due to three weeks of labour action.
- A possible revision to the planned hoarding and overhead protection system for Lombard Street was discussed with local stakeholders at the May Construction Liaison Committee.

*May 1, 2022*

*May 31, 2022*



## Construction Highlights as of May 31<sup>st</sup> 2022

As much work as possible continued through May, with the strikes by LiUNA and the Carpenters Union interrupting progress on forming and concrete work.

We held our May Construction Liaison Meeting (CLM) on May 26<sup>th</sup> at 3 pm via Zoom. The possible revision of the hoarding and overhead protection plan for Lombard was discussed because the current plan does not permit safe truck access for concrete trucks and steel deliveries. An interim solution using rolling scaffolding and Paid Duty Officers, as required, as well as ideas for an alternative plan for the balance of the construction period were reviewed by stakeholders at the CLM. It was decided that an alternative plan will be explored with City of Toronto staff, the Councillor's Office and the immediate site neighbours at The Bentley and Muriel Collins Housing Co-op.

## June 2022 Construction Outlook

Work will continue on the ground floor of The Saint with verticals and once completed, work will start on the mezzanine level concrete slab, which should be started before the end of the month. Deliveries of steel (rebar) and concrete will accompany this, largely within the perimeter of the site.

As always construction information will be posted at <https://thesaintconstruction.info>. NOTE we will hold our April Construction Liaison meeting on Thursday, June 23<sup>rd</sup> at 3 pm. If you would like an invitation to the meeting please email us at: [contact@thesaintconstruction.info](mailto:contact@thesaintconstruction.info)